

**Lehigh Southwest Cement Company**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring Deviation Report for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 1 of 1**

BAAQMD Source #	Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Actual Excess	Period of Excess (Date and Time)	Comments (causes, corrective actions, etc.)
S-444	Opacity	BAAQMD cond # 23416, part 1 and 6-301	Ringelmann 1.0	No	N	Approx. 15 min	Feb 15, 2012 Approximately 1:00 pm	Clinker was diverted outside via S-444 emergency Clinker discharge conveyor

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 1 of 70**

<b>Table - A</b>									
<b>S-1 GASOLINE DISPENSING STATION</b>									
Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Throughput	BAAQMD cond # 7523, part 1	Gasoline Dispensing throughput not to exceed 400,000 gallons/year	BAAQMD 8-7-503.1 & 8-7-503.2	P/M	Record keeping		<b>NONE TO REPORT</b>		
Exempt Throughput	BAAQMD 8-7-114	Maximum amount exempt from Phase I is: 1000 gallons per facility for tank integrity leak checking	BAAQMD 8-7-501 and 8-7-503.2	P/E	Records		<b>NONE TO REPORT</b>		
Organic Compounds	BAAQMD 8-7-301.6	All Phase I Equipment (except components with allowable leak rates) shall be leak free ( $\leq 3$ drops/minute) and vapor tight	BAAQMD 8-7-301.13 and 8-7-407	P/A	Annual Check for Vapor Tightness and Proper Operation of Vapor Recovery System		<b>NONE TO REPORT</b>		
Organic Compounds	BAAQMD 8-7-302.5	All Phase II Equipment (except components with allowable leak rates or at the nozzle/fill-pipe interface) Shall Be: leak free ( $\leq 3$ drops/minute) and vapor tight	BAAQMD 8-7-301.13 and 8-7-407	P/A	Annual Check for Vapor Tightness and Proper Operation of Vapor Recovery System		<b>NONE TO REPORT</b>		

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 2 of 70**

<b>Table - A</b>									
<b>S-1 GASOLINE DISPENSING STATION</b>									
<b>Type of Limit</b>	<b>Emission Limit Citation</b>	<b>Emission Limit</b>	<b>Monitoring Requirement Citation</b>	<b>Monitoring Frequency (P/C/N)</b>	<b>Monitoring Type</b>	<b>Affected Source</b>	<b>Period of Excess (Date and Time)</b>	<b>Actual Excess</b>	<b>Comments (causes, corrective actions, etc.)</b>
Organic Compounds	BAAQMD 8-7-301.13	1.0 ml per nozzle per test or the quantity specified in CARB Certification Procedure CP-201, whichever is less	BAAQMD 8-7-301.13 and 8-7-407	P/A	Annual Check for Vapor Tightness and Proper Operation of Vapor Recovery System		<b>NONE TO REPORT</b>		
Disconnection Liquid Leaks	CARB EO G-70-116-F, paragraph 12	10 ml per disconnect, averaged over 3 disconnect operations	CARB EO G-70-116-F, paragraph 19 and (effective 6/1/03) BAAQMD 8-7-301.13 and 8-7-407	P/A	Annual Check for Vapor Tightness and Proper Operation of Vapor Recovery System		<b>NONE TO REPORT</b>		

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 3 of 70**

**Table - B**  
**S-17 CLINKER TRANSFER AREA ABATED BY A-436 DUST COLLECTOR (6-DC-49)**

Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 16109, part 2	P/Q	Pressure drop monitoring		NONE TO REPORT		
Opacity	BAAQMD cond # 16109, part 1	Ringelmann 0.5 or 10% opacity	BAAQMD cond # 16109, part 2 BAAQMD cond # 20751, part 3b	P/Q	Pressure drop monitoring		NONE TO REPORT		
Opacity	40 CFR Subpart LLL §63.1348	10%	§63.1350(a) (4)	P/Monthly, semiannually, annually, as appropriate	Visual inspection (M22)		NONE TO REPORT		
			§63.1349(c)	P/every 5 years	Periodic source test (M9)		NONE TO REPORT		NESHAP Test report Dec 2007
PM	BAAQMD 6-310	0.15 gr/dscf	BAAQMD cond # 16109, part 2 BAAQMD cond # 20751, part 3b	P/Q	Pressure drop monitoring		NONE TO REPORT		
Process weight limit	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr, where P is process weight, ton/hr		N			NONE TO REPORT		
PM10	BAAQMD cond # 16109, part 3	0.006 gr/dscf	BAAQMD cond # 16109, part 2 BAAQMD cond # 20751, part 3b	P/Q	Pressure drop monitoring		NONE TO REPORT		

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 4 of 70**

**Table - B**  
**S-17 CLINKER TRANSFER AREA ABATED BY A-436 DUST COLLECTOR (6-DC-49)**

Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Throughput	BAAQMD cond # 16109, part 5	Cement loads not to exceed 70,000 trucks/year	BAAQMD cond # 16109, part 6	P/M	Log/ Record keeping		NONE TO REPORT		

Note: (M#) means 'EPA Test Method #'.

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 5 of 70**

<b>Table - C</b>									
<b>S-19 CLINKER STORAGE AREA ABATED BY A-10 (6-DC-45-48), A-447 (6-DC-51), A-448 (6-DC-52), A-449 (6-DC-53), AND A-450 (6-DC-54) DUST COLLECTORS</b>									
Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 18475, parts 2 & 4	P/Q	Pressure drop monitoring		NONE TO REPORT		
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 20753, part 1 for A-10	P/Q	Visual inspection (M22)		NONE TO REPORT		
Opacity	BAAQMD cond # 18475, part 5	Ringelmann 0.5 or 10% opacity	BAAQMD cond # 18475, parts 2 & 4 BAAQMD cond # 20751, part 3b	P/Q	Pressure drop monitoring		NONE TO REPORT		
Opacity	40 CFR Subpart LLL §63.1348	10%	§63.1350(a) (4)	P/Monthly, semiannually, annually, as appropriate	Visual inspection (M22)		NONE TO REPORT		
			§63.1349(c)	P/every 5 years	Periodic source test (M9)		NONE TO REPORT		NESHAP Test report Dec 2007
PM	BAAQMD 6-310	0.15 gr/dscf	BAAQMD cond # 18475, part 2 & 4 BAAQMD cond # 20751, part 3b	P/Q	Pressure drop monitoring		NONE TO REPORT		

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 6 of 70**

<b>Table - C</b>									
<b>S-19 CLINKER STORAGE AREA ABATED BY A-10 (6-DC-45-48), A-447 (6-DC-51), A-448 (6-DC-52), A-449 (6-DC-53), AND A-450 (6-DC-54) DUST COLLECTORS</b>									
<b>Type of Limit</b>	<b>Emission Limit Citation</b>	<b>Emission Limit</b>	<b>Monitoring Requirement Citation</b>	<b>Monitoring Frequency (P/C/N)</b>	<b>Monitoring Type</b>	<b>Affected Source</b>	<b>Period of Excess (Date and Time)</b>	<b>Actual Excess</b>	<b>Comments (causes, corrective actions, etc.)</b>
Process weight limitation	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr, where P is process weight, ton/hr		N			NONE TO REPORT		
Throughput	BAAQMD cond # 18475, part 1	Material stored not to exceed 1.75 million tons/year	BAAQMD cond # 18475, part 6	P/M	Log/ Record keeping		NONE TO REPORT		

Note: (M#) means EPA Test Method #

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 7 of 70**

**Table - D**

**S-45 WEST SILO TOP CEMENT DISTRIBUTION TOWER ABATED BY A-433 DUST COLLECTOR (7-DC-05),**  
**S-46 MIDDLE SILO TOP DISTRIBUTION TOWER ABATED BY A-434 DUST COLLECTOR (7-DC-06),**  
**S-47 EAST SILO TOP DISTRIBUTION TOWER ABATED BY A-435 DUST COLLECTOR (7-DC-07),**  
**S-48 BULK CEMENT LOADOUT TANK #1 & 2 ABATED BY A-420, A-421, A-422, AND A-428 DUST COLLECTORS,**  
**S-49 BULK CEMENT LOADOUT TANK #28 ABATED BY A-423, A-424, A-427, AND A-429 DUST COLLECTORS,**  
**S-50 BULK CEMENT LOADOUT TANK #29 ABATED BY A-425, A-426, A-427, AND A-429 DUST COLLECTORS,**  
**S-54 CEMENT PACKER #1 ABATED BY A-430 DUST COLLECTOR (7-PDC-01),**  
**S-55 CEMENT PACKER #2 ABATED BY A-431 DUST COLLECTOR (7-PDC-02),**

Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 16109, part 2	P/Q	Pressure drop monitoring		NONE TO REPORT		
Opacity	BAAQMD cond # 16109, part 1	Ringelmann 0.5 or 10% opacity	BAAQMD cond # 16109, part 2 BAAQMD cond # 20751, part 3b	P/Q	Pressure drop monitoring		NONE TO REPORT		
Opacity	40 CFR Subpart LLL §63.1348	10%	§63.1350(a) (4)	P/Monthly, semiannually, annually, as appropriate	Visual inspection (M22)		NONE TO REPORT		
			§63.1349(c)	P/every 5 years	Periodic source test (M9)		N/A for this reporting period		NESHAP Test report Dec 2007



**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 8 of 70**

**Table - D**

**S-45 WEST SILO TOP CEMENT DISTRIBUTION TOWER ABATED BY A-433 DUST COLLECTOR (7-DC-05),  
S-46 MIDDLE SILO TOP DISTRIBUTION TOWER ABATED BY A-434 DUST COLLECTOR (7-DC-06),  
S-47 EAST SILO TOP DISTRIBUTION TOWER ABATED BY A-435 DUST COLLECTOR (7-DC-07),  
S-48 BULK CEMENT LOADOUT TANK #1 &2 ABATED BY A-420, A-421, A-422, AND A-428 DUST COLLECTORS,  
S-49 BULK CEMENT LOADOUT TANK #28 ABATED BY A-423, A-424, A-427, AND A-429 DUST COLLECTORS,  
S-50 BULK CEMENT LOADOUT TANK #29 ABATED BY A-425, A-426, A-427, AND A-429 DUST COLLECTORS,  
S-54 CEMENT PACKER #1 ABATED BY A-430 DUST COLLECTOR (7-PDC-01),  
S-55 CEMENT PACKER #2 ABATED BY A-431 DUST COLLECTOR (7-PDC-02),**

Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
PM	BAAQMD 6-310	0.15 gr/dscf	BAAQMD cond # 16109, part 2 BAAQMD cond # 20751, part 3b	P/Q	Pressure drop monitoring		NONE TO REPORT		
Process weight limitation	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr, where P is process weight, ton/hr		N			NONE TO REPORT		
PM10	BAAQMD cond # 16109, part 3	0.006 gr/dscf	BAAQMD cond # 16109, part 2 BAAQMD cond # 20751, part 3b	P/Q	Pressure drop monitoring		NONE TO REPORT		
Throughput	BAAQMD cond # 16109, part 5	Cement loads not to exceed 70,000 trucks/year	BAAQMD cond # 16109, part 6	P/M	Log/ Record keeping		NONE TO REPORT		

Note: (M#) means 'EPA Test Method #'.

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 9 of 70**

**Table - F**  
**S-74 TYPE II MECHANICAL TRANSFER SYSTEM ABATED BY A-58 DUST COLLECTOR (7-DC-8)**

Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 20751, part 3b	P/Q	Pressure drop monitoring		NONE TO REPORT		
Opacity	40 CFR Subpart LLL §63.1348	10%	§63.1350(a) (4)	P/Monthly, semiannually, annually, as appropriate	Visual inspection (M22)		NONE TO REPORT		
			§63.1349(c)	P/every 5 years	Periodic source test (M9)		NONE TO REPORT		NESHAP Test report Dec 2007
Opacity	BAAQMD cond # 6655, part 1	Ringelmann 0.5 or 10% opacity	BAAQMD cond # 6655, part 2 BAAQMD cond # 20751, part 3b	P/Q	Pressure drop monitoring		NONE TO REPORT		
PM	BAAQMD 6-310	0.15 gr/dscf	BAAQMD cond # 20751, part 3b	P/Q	Pressure drop monitoring		NONE TO REPORT		
Process weight limit	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr, where P is process weight, ton/hr		N			NONE TO REPORT		
PM10	BAAQMD cond # 6655, part 4	0.006 gr/dscf	BAAQMD cond # 6655, part 3 BAAQMD cond # 20751, part 3b	P/Q	Pressure drop monitoring		NONE TO REPORT		
Throughput	BAAQMD cond # 6655, part 8	Cement throughput not to exceed 1.6 MM tons/yr	BAAQMD cond # 6655, part 9	P/D	Log / Record keeping		NONE TO REPORT		

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 10 of 70**

**Table - F**  
**S-74 TYPE II MECHANICAL TRANSFER SYSTEM ABATED BY A-58 DUST COLLECTOR (7-DC-8)**

Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Record keeping	BAAQMD cond # 6655, part 6	Hours of operation 6656 per year	BAAQMD cond # 6655, part 9	P/D	Log / Record keeping		NONE TO REPORT		

Note: (M#) means 'EPA Test Method #'.

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 11 of 70**

**Table – G**  
**S-111 RAIL UNLOADING SYSTEM ABATED BY A-111 DUST COLLECTOR (1-DC-1),**  
**S-112 ADDITIVE HOPPER TRANSFER SYSTEM ABATED BY A-112 DUST COLLECTOR (1-DC-2),**  
**S-113 ADDITIVE BIN TRANSFER FACILITIES ABATED BY A-113 (1-DC-3) AND A-114 (1-DC-4) DUST COLLECTORS, S-115 ADDITIVE**  
**STORAGE ABATED BY A-115 (1-DC-5) DUST COLLECTOR**

Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 20751, part 3b	P/Q	Pressure Drop Monitoring		NONE TO REPORT		
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 20753, part 1	P/Q	Visual inspection (M22)		NONE TO REPORT		
Opacity	40 CFR, Subpart Y, §60.252 (c)	20% opacity		N			NONE TO REPORT		
PM	BAAQMD 6-310	0.15 gr/dscf	BAAQMD cond # 20751, part 3b	P/Q	Pressure Drop Monitoring		NONE TO REPORT		
Process weight limitation	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr, where P is process weight, ton/hr		N			NONE TO REPORT		
Through-put	BAAQMD cond # 2786 part D	Clinker production not to exceed 1.6 million tons/year	BAAQMD cond # 2786 part D	D	Record keeping		NONE TO REPORT		

Note: (M#) means 'EPA Test Method #'.

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 12 of 70**

<b>Table – H</b>									
<b>S-121 TERTIARY SCALPING SCREEN (2-VS-1-2) ABATED BY A-121 DUST COLLECTOR,</b>									
<b>S-122 TERTIARY CRUSHER (2-CR-1) ABATED BY A-121 AND A-122 DUST COLLECTORS,</b>									
<b>S-123 ROCK CONVEYING SYSTEM ABATED BY A-122 AND A-123 DUST COLLECTORS,</b>									
<b>S-131 ROCK SAMPLING SYSTEM ABATED BY A-131 DUST COLLECTOR,</b>									
<b>S-132 PREBLEND ABATED BY A-132 DUST COLLECTOR,S-134 PREBLEND STORAGE BIN (4-S-1-2) ABATED BY A-134 DUST COLLECTOR</b>									
Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 20751, part 3b	P/Q	Pressure Drop Monitoring		NONE TO REPORT		
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 20753, part 1	P/Q	Visual inspection (M22)		NONE TO REPORT		
PM	BAAQMD 6-310	0.15 gr/dscf	BAAQMD cond # 20751, part 3b	P/Q	Pressure Drop Monitoring		NONE TO REPORT		
Process weight limitation	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr, where P is process weight. ton/hr		N			NONE TO REPORT		
Through-put	BAAQMD cond # 2786 part D	Clinker production not to exceed 1.6 million tons/year	BAAQMD cond # 2786 part D	P/D	Record keeping		NONE TO REPORT		

Note: (M#) means 'EPA Test Method #'.

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 13 of 70**

**Table – I**  
**S-135 HIGHGRADE STORAGE BIN (4-S-3-4) ABATED BY A-135 DUST COLLECTOR,**  
**S-151 HOMOGENIZER (5-S-1-2) ABATED BY A-151 AND A-152 DUST COLLECTORS,**  
**S-153 KILN FEED SYSTEM ABATED BY A-153 DUST COLLECTOR**

Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 20751, part 3b	P/Q	Pressure Drop Monitoring		NONE TO REPORT		
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 20753, part 1	P/Q	Visual inspection (M22)		NONE TO REPORT		
Opacity	40 CFR Subpart LLL §63.1348	10%	§63.1350(a) (4)	P/Monthly, semiannually, annually, as appropriate	Visual inspection (M22)		NONE TO REPORT		
			§63.1349(c)	P/every 5 years	Periodic source test (M9)		NONE TO REPORT		NESHAP Test report Dec 2007
PM	BAAQMD 6-310	0.15 gr/dscf	BAAQMD cond # 20751, part 3b	P/Q	Pressure Drop Monitoring		NONE TO REPORT		
Process weight limitation	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr, where P is process weight, ton/hr		N			NONE TO REPORT		
Through-put	BAAQMD cond # 2786 part D	Clinker production not to exceed 1.6 million tons/year	BAAQMD cond # 2786 part D	P/D	Record keeping		NONE TO REPORT		

Note: (M#) means 'EPA Test Method #'.

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 14 of 70**

<b>Table - J</b>									
<b>S-141 RAW MILL (4-GM-1) ABATED BY A-141 DUST COLLECTOR, S-142 RAW MILL 2 (4-GM-2) ABATED BY A-142 DUST COLLECTOR</b>									
<b>Type of Limit</b>	<b>Emission Limit Citation</b>	<b>Emission Limit</b>	<b>Monitoring Requirement Citation</b>	<b>Monitoring Frequency (P/C/N)</b>	<b>Monitoring Type</b>	<b>Affected Source</b>	<b>Period of Excess (Date and Time)</b>	<b>Actual Excess</b>	<b>Comments (causes, corrective actions, etc.)</b>
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 20751, part 3a	P/M	Pressure drop monitoring		NONE TO REPORT		
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 20753, part 1 for A-171 & A-172	P/Q	Visual inspection (M22)		NONE TO REPORT		
Opacity	40 CFR, Subpart LLL, §63.1343 (b)(2)	20% opacity	§63.1350(c)(2)	P/D	Visual inspection (M9)		NONE TO REPORT		
			§63.1349(c)	P/every 5 years	Periodic source test (M9)		NONE TO REPORT		NESHAP Test report Dec 2007
PM	BAAQMD 6-310	0.15 gr/dscf	BAAQMD cond #11780 part E BAAQMD cond # 20751, part 3a	P/M	Pressure drop monitoring		NONE TO REPORT		
Process weight limitation	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr, where P is process weight, ton/hr		N			NONE TO REPORT		

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 15 of 70**

<b>Table - J</b>									
<b>S-141 RAW MILL (4-GM-1) ABATED BY A-141 DUST COLLECTOR,</b>									
<b>S-142 RAW MILL 2 (4-GM-2) ABATED BY A-142 DUST COLLECTOR</b>									
<b>Type of Limit</b>	<b>Emission Limit Citation</b>	<b>Emission Limit</b>	<b>Monitoring Requirement Citation</b>	<b>Monitoring Frequency (P/C/N)</b>	<b>Monitoring Type</b>	<b>Affected Source</b>	<b>Period of Excess (Date and Time)</b>	<b>Actual Excess</b>	<b>Comments (causes, corrective actions, etc.)</b>
SO2	BAAQMD 9-1-301	0.5 ppm continuously for 3 consecutive minutes or 0.25 ppm averaged over 60 consecutive minutes, or 0.05 ppm averaged over 24 hours		N			NONE TO REPORT		
SO2	BAAQMD 9-1-302	300 ppm (dry)		N			NONE TO REPORT		
NOx	BAAQMD cond #11780, part C (1)	All kiln emission points not to exceed 1158 lb/hr or 615 ppm averaged for 2 hr	BAAQMD cond #11780, part E	C	CEMS/ Record keeping		NONE TO REPORT		
SO2	BAAQMD cond # 2786, part A (1)	Rejection of 90% of the sulfur in the raw feed plus fuel, not requiring 0.6% sulfur coal as the fuel or 481 lb/hr averaged over the 24 hour day	BAAQMD cond # 2786, part A 3	C	Instack monitoring system		NONE TO REPORT		



**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 16 of 70**

<b>Table - J</b>									
<b>S-141 RAW MILL (4-GM-1) ABATED BY A-141 DUST COLLECTOR, S-142 RAW MILL 2 (4-GM-2) ABATED BY A-142 DUST COLLECTOR</b>									
<b>Type of Limit</b>	<b>Emission Limit Citation</b>	<b>Emission Limit</b>	<b>Monitoring Requirement Citation</b>	<b>Monitoring Frequency (P/C/N)</b>	<b>Monitoring Type</b>	<b>Affected Source</b>	<b>Period of Excess (Date and Time)</b>	<b>Actual Excess</b>	<b>Comments (causes, corrective actions, etc.)</b>
PM	BAAQMD cond #2786 part B (1)	36 lb/hr and 0.02 gr/SDCF	BAAQMD cond #2786 part C BAAQMD cond # 20751, part 3a	P/M	Pressure drop monitoring		<b>NONE TO REPORT</b>		
Emission limitation	BAAQMD cond #11780. part C (3)	Emission not to exceed 6.4 lb/ton of clinker on 24 hour basis	BAAQMD cond #11780, part E (1 & 2)	P/D	CEMS/ Record keeping		<b>NONE TO REPORT</b>		
Throughput	BAAQMD cond #2786, part D cond #11780, part D	Clinker production not to exceed 1.6 million tons/year	BAAQMD cond #11780 part E	P/D	Record keeping		<b>NONE TO REPORT</b>		

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 17 of 70**

<b>Table - J</b> <b>S-141 RAW MILL (4-GM-1) ABATED BY A-141 DUST COLLECTOR,</b> <b>S-142 RAW MILL 2 (4-GM-2) ABATED BY A-142 DUST COLLECTOR</b>									
Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Temperature	40CFR63.1343 (b)(3)(ii), 40CFR63.1344 (a),(b) and 40CFR63.1349 (b)(3)(ii)	≤ 194.3°C RM on ≤ 197.5°C RM off	40CFR63.1350(f)	C	Temperature Readings	S-141 S-142 S-154	Temperature exceedance reported in NESHAP semi annual summary report for reporting period Jan 1, 2012 to June 30, 2012. Next report for period due July 2012.		Test conducted in June 2010 and submitted to BAAQMD.

Note: (M#) means 'EPA Test Method #'.

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 18 of 70**

<b>Table - K</b>									
<b>S-143 RAW MILL 1 SEPARATOR SYSTEM (4-SE-3) ABATED BY A-143 DUST COLLECTOR, S-144 RAW MILL 2 SEPARATOR CIRCUIT (4-SE-4) ABATED BY A-144 DUST COLLECTOR</b>									
<b>Type of Limit</b>	<b>Emission Limit Citation</b>	<b>Emission Limit</b>	<b>Monitoring Requirement Citation</b>	<b>Monitoring Frequency (P/C/N)</b>	<b>Monitoring Type</b>	<b>Affected Source</b>	<b>Period of Excess (Date and Time)</b>	<b>Actual Excess</b>	<b>Comments (causes, corrective actions, etc.)</b>
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 2786, part F	P/Q	Triboflow leak detector		N/A		
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 20753, part I	P/Q	Visual inspection (M22)		NONE TO REPORT		
Opacity	40 CFR Subpart LLL §63.1347	10%	§63.1350(e)	P/D	Visual inspection (M22)		NONE TO REPORT		
			§63.1349(c)	P/every 5 years	Periodic source test (M9)		NONE TO REPORT		NESHAP Test report Dec 2007
Opacity	BAAQMD cond # 2786, part F	Ringelmann 0.5	BAAQMD cond # 2786, part F	P/Q	Triboflow leak detector		N/A		
PM	BAAQMD 6-310	0.15 gr/dscf	BAAQMD cond # 2786, part F	P/Q	Triboflow leak detector		N/A		
Process weight limitation	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr, where P is process weight, ton/hr		N			NONE TO REPORT		

Note: (M#) means EPA Test Method #

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 19 of 70**

<b>Table - L</b>									
<b>S-154 PRECALCINER KILN ABATED BY A-141 AND A-142 DUST COLLECTORS, AND A-171 AND A-172 BAGHOUSES</b>									
Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 20751, part 3a	P/M	Pressure drop monitoring		NONE TO REPORT		
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 20753, part 1 for A-171 & A-172	P/Q	Visual inspection (M22)		NONE TO REPORT		
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 20753, part 2 for A-141 & A-142	P/D	Visual inspection (M9)		NONE TO REPORT		
Opacity	40 CFR, Subpart LLL, §63.1343 (b)(2)	20% opacity	§63.1350(c)(2)	P/D	Visual inspection (M9)		NONE TO REPORT		
			§63.1349(c)	P/every 5 years	Periodic source test (M9)		NONE TO REPORT		NESHAP Test report Dec 2007
PM	BAAQMD 6-310	0.15 gr/dscf	BAAQMD cond #11780 part E BAAQMD cond # 20751, part 3a	P/M	Pressure drop monitoring		NONE TO REPORT		
Process weight limitation	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr, where P is process weight, ton/hr		N			NONE TO REPORT		

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 20 of 70**

**Table - L**  
**S-154 PRECALCINER KILN ABATED BY A-141 AND A-142 DUST COLLECTORS, AND A-171 AND A-172 BAGHOUSES**

Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
SO2	BAAQMD 9-1-301	0.5 ppm continuously for 3 consecutive minutes or 0.25 ppm averaged over 60 consecutive minutes, or 0.05 ppm averaged over 24 hours		N			NONE TO REPORT		
SO2	BAAQMD 9-1-302	300 ppm (dry)		N			NONE TO REPORT		
NOx	BAAQMD cond #11780, part C (1)	All kiln emission points not to exceed 1158 lb/hr or 615 ppm averaged for 2 hr	BAAQMD cond #11780, part E	C	CEMS/ Record keeping		NONE TO REPORT		
NOx	BAAQMD cond #11780, part C (3)	Emission not to exceed 6.4 lb/ton of clinker on 24 hour basis	BAAQMD cond #11780, part E (1 & 2)	P/D	CEMS/ Record keeping		NONE TO REPORT		

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 21 of 70**

**Table - L**  
**S-154 PRECALCINER KILN ABATED BY A-141 AND A-142 DUST COLLECTORS, AND A-171 AND A-172 BAGHOUSES**

Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
SO2	BAAQMD cond # 2786, part A(1)	Rejection of 90% of the sulfur in the raw feed plus fuel, not requiring 0.6% sulfur coal as the fuel or 481 lb/hr averaged over the 24 hour day. As to the alternative limitation of 481 lbs/hr, so long as the coal mill emissions are not monitored. SO2 emissions from the kiln mill shall not exceed 423 lbs/hr, and from the coal mill 58 lbs/hr.	BAAQMD cond # 2786, part A (3)	C	In stack monitoring system		<b>NONE TO REPORT</b>		
PM	BAAQMD cond #2786 part B (1)	36 lb/hr and 0.02 gr/SDCF for S-111, 112, 113, 115, 121, 122, 123, 132, ,	BAAQMD cond #2786 part C BAAQMD cond # 20751, part 3a	P/M	Pressure drop monitoring		<b>NONE TO REPORT</b>		

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 22 of 70**

**Table - L**  
**S-154 PRECALCINER KILN ABATED BY A-141 AND A-142 DUST COLLECTORS, AND A-171 AND A-172 BAGHOUSES**

Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Throughput	BAAQMD cond #2786, part D cond #11780, part D	Clinker production not to exceed 1.6 million tons/year	BAAQMD cond #11780 part E	P/D	Record keeping		<b>NONE TO REPORT</b>		
PM	40 CFR, Subpart LLL §63.1343 (b)(1)	0.3 lb/ton dry feed	§63.1349(c)	P/every 5 years	Periodic source test (M5)		<b>NONE TO REPORT</b>		NESHAP VEE Test report Dec 2007 and PM test conducted in June 2010 and submitted to BAAQMD
D/F	40 CFR Subpart LLL 63.1343(b)(3) (ii)	$8.7 \times 10^{-11}$ gr/dscf @ 7% O <sub>2</sub>	§63.1349(d)	P/every 2.5 years	Periodic source test (M23)		<b>NONE TO REPORT</b>		Test conducted in June 2010 and submitted to BAAQMD
Temperature	40CFR63.1343 (b)(3)(ii), 40CFR63.1344 (a),(b) and 40CFR63.1349 (b)(3)(ii)	≤ 194.3°C RM on ≤ 197.5°C RM off	40CFR63.1350(f)	C	Temperature Readings		Temperature exceedance reported in NESHAP semi annual summary report for reporting period Jan 1, 2012 to Jun 30 2012.		Test conducted in June 2010 and submitted to BAAQMD

Note: (M#) equals EPA Test Method #.

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 23 of 70**

**Table - M**  
**S-161 Clinker Cooler (5-CC-1) ABATED BY A-161 AND A-190 DUST COLLECTORS**

Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 20751, part 3a	P/M	Pressure drop monitoring		NONE TO REPORT		
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 20753, part 1 for A-190	P/Q	Visual inspection (M22)		NONE TO REPORT		
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 20753, part 2 for A-161	P/D	Visual inspection (M9)		NONE TO REPORT		
Opacity	40 CFR Subpart LLL §63.1345(a) (2)	10%	§63.1350(d)(2)	P/D	Visual inspection (M9)		NONE TO REPORT		
			§63.1349(c)	P/every 5 years	Periodic source test (M9)		NONE TO REPORT		NESHAP Test report Dec 2007
PM	BAAQMD 6-310	0.15 gr/dscf	BAAQMD cond # 20751, part 3a	P/M	Pressure drop monitoring		NONE TO REPORT		
Process weight limitation	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr. where P is process weight. ton/hr		N			NONE TO REPORT		
FP	BAAQMD cond #2786, part B (3)	8 lb/hr and 0.01 gr/dscf	BAAQMD cond #2786, part C BAAQMD cond # 20751, part 3a	P/M	Pressure drop monitoring		NONE TO REPORT		
Throughput	BAAQMD cond #2786, part D	Clinker production not to exceed 1.6 million tons/year	BAAQMD cond #2786, part D	P/D	Record keeping		NONE TO REPORT		



**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 24 of 70**

<b>Table - M</b>									
<b>S-161 Clinker Cooler (5-CC-1) ABATED BY A-161 AND A-190 DUST COLLECTORS</b>									
<b>Type of Limit</b>	<b>Emission Limit Citation</b>	<b>Emission Limit</b>	<b>Monitoring Requirement Citation</b>	<b>Monitoring Frequency (P/C/N)</b>	<b>Monitoring Type</b>	<b>Affected Source</b>	<b>Period of Excess (Date and Time)</b>	<b>Actual Excess</b>	<b>Comments (causes, corrective actions, etc.)</b>
Emission limit	40 CFR, Subpart LLL, § 63.1342 & § 63.1345	PM not to exceed 0.050 kg/metric ton of feed (dry basis)	40 CFR, Subpart LLL § 63.1349 § 63.1350	P/ every 2.5 years	Source test (M5)		<b>NONE TO REPORT</b>		<b>NESHAP Test report Jun 2010</b>
PM	40 CFR Subpart LLL, §63.1345(a) (1)	0.1 lb/ton dry feed	§63.1349(c)	P/every 2.5 years	Periodic source test (M5)		<b>NONE TO REPORT</b>		<b>NESHAP Test report Jun 2010</b>

Note: (M#) means "EPA Test Method #".

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 25 of 70**

<b>Table - N</b>									
<b>S-162 CLINKER SILO (5-S-11) ABATED BY A-162 DUST COLLECTOR,</b>									
<b>S-163 CLINKER SILO (5-S-12) ABATED BY A-163 DUST COLLECTOR,</b>									
<b>S-164 FREELIME STORAGE BIN ABATED BY A-164 DUST COLLECTOR</b>									
<b>S-165 CLINKER TRANSFER SYSTEM ABATED BY A-165 DUST COLLECTOR</b>									
Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 20751, part 3b	P/Q	Pressure drop monitoring		NONE TO REPORT		
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 20753, part I	P/Q	Visual inspection (M22)		NONE TO REPORT		
Opacity	40 CFR Subpart LLL §63.1348	10%	§63.1350(a)(4)	P/Monthly, semiannually, annually, as appropriate	Visual inspection (M22)		NONE TO REPORT		
			§63.1349(c)	P/every 5 years	Periodic source test (M9)		NONE TO REPORT		NESHAP Test report Dec 2007
PM	BAAQMD 6-310	0.15 gr/dscf	BAAQMD cond # 20751, part 3b	P/Q	Pressure drop monitoring		NONE TO REPORT		
Process weight limitation	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr, where P is process weight, ton/hr		N			NONE TO REPORT		
Throughput	BAAQMD cond # 2786, part D	Clinker production not to exceed 1.6 million tons/year	BAAQMD cond # 2786, part D	P/D	Record keeping		NONE TO REPORT		

Note: (M#) means \*EPA Test Method #\*.

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 26 of 70**

**Table - O**  
**S-171 KILN COAL SYSTEM ABATED BY A-171 BAGHOUSE, PULSE JET DUST COLLECTOR**

Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 804, part 1 BAAQMD cond # 20751, part 3b	P/Q	Pressure drop monitoring		NONE TO REPORT		
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 20753, part 1	P/Q	Visual inspection (M22)		NONE TO REPORT		
Opacity	40 CFR, Subpart Y, § 60.252 (c)	20% opacity		N			NONE TO REPORT		
PM	BAAQMD 6-310	0.15 gr/dscf	BAAQMD cond # 804, part 1 BAAQMD cond # 20751, part 3b	P/Q	Pressure drop monitoring		NONE TO REPORT		
Process Weight	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr, where P is process weight, ton/hr		N			NONE TO REPORT		
PM10	BAAQMD cond # 804, part 2	Particulates not to exceed 3.3 lbs/hr	BAAQMD cond # 20751, part 3b	P/Q	Pressure drop monitoring		NONE TO REPORT		
PM10	BAAQMD cond # 2786, part B (2)	6.6 lb/hr and 0.02 gr/dscf	BAAQMD cond # 2786, part C BAAQMD cond # 20751, part 3b	P/Q	Pressure drop monitoring		NONE TO REPORT		

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 27 of 70**

**Table - O**  
**S-171 KILN COAL SYSTEM ABATED BY A-171 BAGHOUSE, PULSE JET DUST COLLECTOR**

Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Throughput	BAAQMD cond # 2786, part D	Clinker production not to exceed 1.6 million tons/year	BAAQMD cond # 2786, part D	P/D	Record keeping		NONE TO REPORT		

Note: (M#) means 'EPA Test Method #'

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 28 of 70**

**Table - P**  
**S-172 PRECALCINER COAL MILL ABATED BY A-172 BAGHOUSE, PULSE JET DUST COLLECTOR**

Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 1004, part I BAAQMD cond # 20751, part 3b	P/Q	Pressure drop monitoring		NONE TO REPORT		
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 20753, part I	P/Q	Visual inspection (M22)		NONE TO REPORT		
Opacity	40 CFR, Subpart Y, § 60.252 (c)	20% opacity		N			NONE TO REPORT		
PM	BAAQMD 6-310	0.15 gr/dscf	BAAQMD cond # 1004, part I BAAQMD cond # 20751, part 3b	P/Q	Pressure drop monitoring		NONE TO REPORT		
Process Weight	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr, where P is process weight, ton/hr		N			NONE TO REPORT		
PM10	BAAQMD cond # 1004, part 2	Particulates not to exceed 3.3 lbs/hr	BAAQMD cond # 20751, part 3b	P/Q	Pressure drop monitoring		NONE TO REPORT		
PM10	BAAQMD cond # 2786, part B (2)	6.6 lb/hr and 0.02 gr/dscf	BAAQMD cond # 2786, part C BAAQMD cond # 20751, part 3b	P/Q	Pressure drop monitoring		NONE TO REPORT		

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 29 of 70**

**Table - P**  
**S-172 PRECALCINER COAL MILL ABATED BY A-172 BAGHOUSE, PULSE JET DUST COLLECTOR**

Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
PM10	BAAQMD cond # 2786, part B (2)	6.6 lb/hr and 0.02 gr/dscf	BAAQMD cond # 2786, part C BAAQMD cond # 20751, part 3b	P/Q	Pressure drop monitoring		NONE TO REPORT		
Throughput	BAAQMD cond # 2786, part D	Clinker production not to exceed 1.6 million tons/year	BAAQMD cond # 2786, part D	P/D	Record keeping		NONE TO REPORT		

Note: (M#) means 'EPA Test Method #'.

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 30 of 70**

**Table - R**  
**S-176 ROCK PLANT 1 STORAGE PILE**

Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Opacity	BAAQMD 6-301	Ringelmann 1.0		N			NONE TO REPORT		

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 31 of 70**

<b>Table - S</b>									
<b>S-187 (S-387) HOPPER AND STORAGE BIN</b>									
<b>Type of Limit</b>	<b>Emission Limit Citation</b>	<b>Emission Limit</b>	<b>Monitoring Requirement Citation</b>	<b>Monitoring Frequency (P/C/N)</b>	<b>Monitoring Type</b>	<b>Affected Source</b>	<b>Period of Excess (Date and Time)</b>	<b>Actual Excess</b>	<b>Comments (causes, corrective actions, etc.)</b>
Opacity	BAAQMD 6-301	Ringelmann 1.0		N			NONE TO REPORT		
Opacity	40 CFR Subpart OOO §60.672 (b)	10% opacity	N/A	N	N		NONE TO REPORT		
PM	40 CFR Subpart OOO §60.672 (a) (1)	0.022 grains/dscf	N/A	N	N		NONE TO REPORT		
PM	BAAQMD 6-310	0.15 gr/dscf		N			NONE TO REPORT		
Process weight limitation	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr, where P is process weight, ton/hr		N			NONE TO REPORT		

Note: (M#) means 'EPA Test Method #'.



**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 32 of 70**

**Table - T**  
**S-201 PRIMARY CRUSHER, S-202 SECONDARY CRUSHER**

Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Opacity	BAAQMD 6-301	Ringelmann 1.0 (20% Opacity)		N			NONE TO REPORT		
Opacity	BAAQMD cond # 805, part 1	Ringelmann 1.0 (20% Opacity)		N			NONE TO REPORT		
PM	BAAQMD 6-310	0.15 gr/dscf		N			NONE TO REPORT		
Process weight limitation	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr, where P is process weight, ton/hr		N			NONE TO REPORT		

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 33 of 70**

<b>Table - U</b> <b>S-207 SOLVENT COLD CLEANER, S-208 SOLVENT COLD CLEANER,</b> <b>S-209 SOLVENT COLD CLEANER</b>									
Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Throughput	BAAQMD cond # 17352, part 1	Each source usage not to exceed 150 gallons/year	BAAQMD Cond # 17352, part 3	P/M	Log/Record keeping		<b>NONE TO REPORT</b>		The plant no longer uses the cleaners with solvents. S-207, S-208 and S-209 will be taken out of the Title V Op Permits
Record keeping	BAAQMD 8-16-111	Type & amount of solvent used	BAAQMD cond # 17352, part 3	P/M	Log/Record keeping		<b>NONE TO REPORT</b>		The plant no longer uses the cleaners with solvents. S-207, S-208 and S-209 will be taken out of the Title V Op Permits
VOC	BAAQMD cond # 17352, part 2	Not to exceed 1089 lbs/year	BAAQMD cond # 17352, part 3	P/M	Log/Record keeping		<b>NONE TO REPORT</b>		The plant no longer uses the cleaners with solvents. S-207, S-208 and S-209 will be taken out of the Title V Op Permits

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 34 of 70**

**Table – V**  
**S-210 FINISH MILL (6-GM-1) ABATED BY A-210 DUST COLLECTOR (6-DC-17)**

Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 779, parts 1 & 4	C	COMS		NONE TO REPORT		
Opacity	40 CFR Subpart LLL §63.1347	10%	§63.1350(e)	P/D	Visual inspection (M22)		NONE TO REPORT		
			§63.1349(c)	P/every 5 years	Periodic source test (M9)		NONE TO REPORT		NESHAP Test report Dec 2007
PM	BAAQMD 6-310	0.15 gr/dscf	BAAQMD cond # 779, parts 1 & 4	C	COMS		NONE TO REPORT		
Process weight limitation	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr, where P is process weight, ton/hr		N			NONE TO REPORT		
Opacity	BAAQMD cond # 779, parts 1 & 4	No visible fugitive emission from circuit	BAAQMD cond # 779, parts 1 & 4	C	COMS		NONE TO REPORT		
Emission limit	BAAQMD cond # 779, part 2	0.006 gr/dscf or 0.9 lbs/hr	BAAQMD cond # 779, part 5	C	COMS		NONE TO REPORT		
Throughput	BAAQMD cond # 779, part 3	Clinker production not to exceed 1.6 million tons/year		P/D	Record keeping		NONE TO REPORT		

Note: (M#) means 'EPA Test Method #'.

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 35 of 70**

<b>Table - W</b>									
<b>S-211 SEPARATOR (6-SE-2) ABATED BY A-211 DUST COLLECTOR (6-DC-12, 14, 16, 18)</b>									
Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 1545, parts 1 & 4	C	COMS		NONE TO REPORT		
Opacity	40 CFR Subpart LLL §63.1347	10%	§63.1350(e)	P/D	Visual inspection (M22)		NONE TO REPORT		
			§63.1349(c)	P/every 5 years	Periodic source test (M9)		NONE TO REPORT		NESHAP Test report Dec 2007
PM	BAAQMD 6-310	0.15 gr/dscf	BAAQMD cond # 1545, parts 1 & 4	C	COMS		NONE TO REPORT		
Process weight limitation	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr, where P is process weight, ton/hr		N			NONE TO REPORT		
PM10	BAAQMD cond # 1545, part 2	0.006 gr/dscf or 3.6 lbs/hr	BAAQMD cond # 1545, parts 1 & 4	C	COMS		NONE TO REPORT		
Throughput	BAAQMD cond # 1545, part 3	Clinker production not to exceed 1.6 million tons/year	BAAQMD cond #11780 part E	P/D	Record keeping		NONE TO REPORT		

Note: (M#) means 'EPA Test Method #'.

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 36 of 70**

**Table - X**  
**S-216 CLINKER CAKE CONVEYOR (6-BC-13) ABATED BY A-216 DUST COLLECTOR,**  
**S-217 CLINKER CAKE CONVEYOR (6-BC-15) ABATED BY A-217 DUST COLLECTOR**  
**S-221 CLINKER CAKE FEEDER (6-WF-2) ABATED BY A-221 DUST COLLECTOR,**  
**S-231 CLINKER CEMENT PRESSED CAKE BIN ABATED BY A-231 DUST COLLECTOR**  
**(6-SS-2), S-242 CLINKER CAKE FEEDER (6-WF-3) ABATED BY A-242 DUST COLLECTOR**

Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 4996, part 2	P/Q	Pressure drop manometer		NONE TO REPORT		
Opacity	40 CFR Subpart LLL §63.1348	10%	§63.1350(a)(4)	P/Monthly, semiannually, annually, as appropriate	Visual inspection (M22)		NONE TO REPORT		
			§63.1349(c)	P/every 5 years	Periodic source test (M9)		NONE TO REPORT	NESHAP Test report Dec 2007	
Opacity	BAAQMD cond # 4996, part 1	Ringelmann 0.5	BAAQMD cond # 4996, part 2 BAAQMD cond # 20751, part 3b	P/Q	Pressure drop manometer		NONE TO REPORT		
PM	BAAQMD 6-310	0.15 gr/dscf	BAAQMD cond # 4996, part 2 BAAQMD cond # 20751, part 3b	P/Q	Pressure drop manometer		NONE TO REPORT		
Process weight limitation	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr, where P is process weight, ton/hr		N			NONE TO REPORT		

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 37 of 70**

**Table - X**

**S-216 CLINKER CAKE CONVEYOR (6-BC-13) ABATED BY A-216 DUST COLLECTOR,**  
**S-217 CLINKER CAKE CONVEYOR (6-BC-15) ABATED BY A-217 DUST COLLECTOR**  
**S-221 CLINKER CAKE FEEDER (6-WF-2) ABATED BY A-221 DUST COLLECTOR,**  
**S-231 CLINKER CEMENT PRESSED CAKE BIN ABATED BY A-231 DUST COLLECTOR**  
**(6-SS-2), S-242 CLINKER CAKE FEEDER (6-WF-3) ABATED BY A-242 DUST COLLECTOR**

Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Emission limitation	BAAQMD cond # 4996, part 3	0.006 gr/dscf	BAAQMD cond # 4996, part 2	P/E	Pressure drop monitoring		NONE TO REPORT		
Record keeping	BAAQMD 2-6-503	Hours of operation	BAAQMD cond # 4996, part 5	P/D	Log/ Record keeping		NONE TO REPORT		

Note: (M#) means 'EPA Test Method #'.

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 38 of 70**

**Table - Y**  
**S-218 AIR SEPARATOR (6-SE-1) ABATED BY A-218 DUST COLLECTOR**

Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 4997, parts 1 & 4 BAAQMD cond # 20752, part 1	C	Triboflow leak detector		NONE TO REPORT		
Opacity	40 CFR Subpart LLL §63.1347	10%	§63.1350(e) BAAQMD cond # 20752, part 2(D)	P/D	Visual inspection (M22)		NONE TO REPORT		
			§63.1349(c)	P/every 5 years	Periodic source test (M9)		NONE TO REPORT		NESHAP Test report Dec 2007
Opacity	BAAQMD cond # 4997, part 2	Ringelmann 0.5	BAAQMD cond # 4997, parts 1 & 4 BAAQMD cond # 20752, part 1	C	Triboflow leak detector		NONE TO REPORT		
PM	BAAQMD 6-310	0.15 gr/dscf	BAAQMD cond # 4997, parts 1 & 4 BAAQMD cond # 20752, part 1	C	Triboflow leak detector		NONE TO REPORT		
Process weight limitation	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr, where P is process weight, ton/hr		N			NONE TO REPORT		

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 39 of 70**

**Table - Y**  
**S-218 AIR SEPARATOR (6-SE-1) ABATED BY A-218 DUST COLLECTOR**

Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
PM10	BAAQMD cond # 4997 part 3	0.006 gr/dscf	BAAQMD cond # 4997, parts 1 & 4 BAAQMD cond # 20752, part 1	P/E	Triboflow leak detector		NONE TO REPORT		
Record keeper	BAAQMD cond # 4997, part 7	Hours of operation	BAAQMD cond # 4997, part 7	P/D	Log/ Record keeping		NONE TO REPORT		
Throughput	BAAQMD cond # 4997, part 5	Clinker production not to exceed 1.6 million tons/year	BAAQMD cond # 4997, part 7	P/D	Record keeping		NONE TO REPORT		

Note: (M#) means 'EPA Test Method #'.



**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 40 of 70**

**Table - Z**  
**S-220 FINISH MILL (6-GM-2) ABATED BY A-220 DUST COLLECTOR (6-DC-8)**

Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 4998, parts 1 & 4 BAAQMD cond # 20752, part 1	C	Triboflow leak detector		NONE TO REPORT		
Opacity	40 CFR Subpart LLL §63.1347	10%	§63.1350(e) BAAQMD cond # 20752, part 2(D)	P/D	Visual inspection (M22)		NONE TO REPORT		
			§63.1349(c)	P/every 5 years	Periodic source test (M9)		NONE TO REPORT		NESHAP Test report Dec 2007
Opacity	BAAQMD cond # 4998, part 2	Ringelmann 0.5	BAAQMD cond # 4998, parts 1 & 4 BAAQMD cond # 20752, part 1	C	Triboflow leak detector		NONE TO REPORT		
PM	BAAQMD 6-310	0.15 gr/dscf	BAAQMD cond # 4998, parts 1 & 4 BAAQMD cond # 20752, part 1	C	Triboflow leak detector		NONE TO REPORT		
Process weight limitation	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr, where P is process weight, ton/hr		N			NONE TO REPORT		

**Lehigh Southwest Cement Company – Permanente Plant  
Major Facility Review Permit – BAAQMD Facility ID # A0017  
Report of Required Monitoring for Period November 1, 2011 through April 17, 2012  
Report Date May 16, 2012  
Page 41 of 70**

**Table - Z  
S-220 FINISH MILL (6-GM-2) ABATED BY A-220 DUST COLLECTOR (6-DC-8)**

Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
PM10	BAAQMD cond # 4998 part 3	0.006 gr/dscf	BAAQMD cond # 4998, parts 1 & 4 BAAQMD cond # 20752, part 1	P/E	Triboflow leak detector		NONE TO REPORT		
Throughput	BAAQMD cond # 4998, part 5	Import 5000 tons for each day the kiln is down in excess of 45 days	BAAQMD cond # 4998, part 7	P/D	Log/ Hours of Operation		NONE TO REPORT		
Throughput	BAAQMD cond # 4998, part 5	Clinker production not to exceed 1.6 million tons/year	BAAQMD cond # 4997, part 7	P/D	Record keeping		NONE TO REPORT		

Note: (M#) means EPA Test Method #.

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 42 of 70**

<b>Table - AA</b> <b>S-222 GYPSUM FEEDER (6-WF-4) ABATED BY A-222 DUST COLLECTOR (6-DC-4),</b> <b>S-240 ADDITIVE CONVEYOR/BINS ABATED BY A-240 DUST COLLECTOR (6-DC-21),</b> <b>S-243 GYPSUM FEEDER (6-WF-9) ABATED BY A-243 DUST COLLECTOR (6-DC-9),</b> <b>S-244 POZZOLAN FEEDER (6-WF-7) ABATED BY A-244 DUST COLLECTOR (6-DC-7),</b> <b>S-245 CLAY FEEDER (6-WF-5) ABATED BY A-245 DUST COLLECTOR (6-DC-5)</b>									
Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 4995, part 2	P/Q	Pressure drop manometer		NONE TO REPORT		
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 20753, part 1	P/Q	Visual inspection (M22)		NONE TO REPORT		
Opacity	40 CFR Subpart LLL §63.1348	10%	§63.1350(a) (4)	P/Monthly, semiannually, annually, as appropriate	Visual inspection (M22)		NONE TO REPORT		
			§63.1349(c)	P/every 5 years	Periodic source test (M9)		NONE TO REPORT		NESHAP Test report Dec 2007
Opacity	BAAQMD cond # 4995, part 1	Ringelmann 0.5	BAAQMD cond # 4995, part 2	P/Q	Pressure drop manometer		NONE TO REPORT		
PM	BAAQMD 6-310	0.15 gr/dscf	BAAQMD cond # 4995, part 2	P/Q	Pressure drop manometer		NONE TO REPORT		
Process weight limitation	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr, where P is process weight, ton/hr		N			NONE TO REPORT		

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 43 of 70**

**Table - AA**

**S-222 GYPSUM FEEDER (6-WF-4) ABATED BY A-222 DUST COLLECTOR (6-DC-4),**  
**S-240 ADDITIVE CONVEYOR/BINS ABATED BY A-240 DUST COLLECTOR (6-DC-21),**  
**S-243 GYPSUM FEEDER (6-WF-9) ABATED BY A-243 DUST COLLECTOR (6-DC-9),**  
**S-244 POZZOLAN FEEDER (6-WF-7) ABATED BY A-244 DUST COLLECTOR (6-DC-7),**  
**S-245 CLAY FEEDER (6-WF-5) ABATED BY A-245 DUST COLLECTOR (6-DC-5)**

Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
PM10	BAAQMD cond # 4995, part 3	0.0013 gr/dscf	BAAQMD cond # 4995, part 2 BAAQMD cond # 20751, part 3b	P/E	Pressure drop monitoring		NONE TO REPORT		
Record keeping	BAAQMD cond # 4995, part 3	Pressure Drop	BAAQMD cond # 4995, part 6	P/Q	Log/ Record keeping		NONE TO REPORT		
Record keeping	BAAQMD 2-6-503	Hours of operation	BAAQMD cond # 4995, part 6	P/D	Log/ Record keeping		NONE TO REPORT		

Note: (M#) means 'EPA Test Method #'.

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 44 of 70**

<b>Table - BB</b>									
<b>S-230 HYDRAULIC ROLLER PRESS (6-RP-1) ABATED BY A-230 DUST COLLECTOR (6-DC-2)</b>									
Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 4999, part 4 BAAQMD cond # 20752, part 1	C	Triboflow leak detector		NONE TO REPORT		
Opacity	40 CFR Subpart LLL §63.1347	10%	§63.1350(e) BAAQMD cond # 20752, part 2(D)	P/D	Visual inspection (M22)		NONE TO REPORT		
			§63.1349(c)	P/every 5 years	Periodic source test (M9)		NONE TO REPORT		NESHAP Test report Dec 2007
Opacity	BAAQMD cond # 4999, part 1	Ringelmann 0.5	BAAQMD cond # 4999, part 4 BAAQMD cond # 20752, part 1	C	Triboflow leak detector		NONE TO REPORT		
PM	BAAQMD 6-310	0.15 gr/dscf	BAAQMD cond # 4999, part 4 BAAQMD cond # 20752, part 1	C	Triboflow leak detector		NONE TO REPORT		
Process weight limitation	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr, where P is process weight, ton/hr		N			NONE TO REPORT		

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 45 of 70**

<b>Table - BB</b> <b>S-230 HYDRAULIC ROLLER PRESS (6-RP-1) ABATED BY A-230 DUST COLLECTOR (6-DC-2)</b>									
Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
PM10	BAAQMD cond # 4999 part 3	0.006 gr/dscf	BAAQMD cond # 4999, part 4 BAAQMD cond # 20752, part 1	P/E	Triboflow leak detector		NONE TO REPORT		
Throughput	BAAQMD cond # 4999, part 5	Import 5000 tons for each day the kiln is down in excess of 45 days	BAAQMD cond # 4999, part 7	P/D	Log/ Hours of Operation		NONE TO REPORT		
Throughput	BAAQMD cond # 4999, part 5	Clinker production not to exceed 1.6 million tons/year	BAAQMD cond # 4999, part 7	P/D	Log/ Record keeping		NONE TO REPORT		

Note: (M#) means 'EPA Test Method #'

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 46 of 70**

<b>Table - CC</b>									
<b>S-300 ROCKPLANT WET AGGREGATE STORAGE PILES ABATED BY A-300 WATER SPRAY SYSTEM</b>									
Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 7252, part 2 & 4	C	Water spray system		NONE TO REPORT		
Opacity	40 CFR Subpart OOO 60.672 (b)	Not to exceed 10% opacity	40 CFR Subpart OOO §60.674	C	Water flow rate & pressure drop		NONE TO REPORT		
PM	40 CFR Subpart OOO 60.672 (a) (1)	0.022 grains/dscf	N/A	N	N		NONE TO REPORT		
Opacity	BAAQMD cond # 7252, part 1	Ringelmann 0.5	BAAQMD cond # 7252, part 6	P/D	Log/Record keeping		NONE TO REPORT		
PM	BAAQMD 6-310	0.15 gr/dscf	BAAQMD cond # 7252, part 6	P/D	Log/Record keeping		NONE TO REPORT		
FP	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr, where P is process weight, ton/hr		N			NONE TO REPORT		

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 47 of 70**

<b>Table - CC</b>									
<b>S-300 ROCKPLANT WET AGGREGATE STORAGE PILES ABATED BY A-300 WATER SPRAY SYSTEM</b>									
<b>Type of Limit</b>	<b>Emission Limit Citation</b>	<b>Emission Limit</b>	<b>Monitoring Requirement Citation</b>	<b>Monitoring Frequency (P/C/N)</b>	<b>Monitoring Type</b>	<b>Affected Source</b>	<b>Period of Excess (Date and Time)</b>	<b>Actual Excess</b>	<b>Comments (causes, corrective actions, etc.)</b>
Water flow rate	BAAQMD cond # 7252, part 3	Water flow rate shall be of such quantity over the four storage piles and the system shall operate frequently enough to maintain the surface moisture of the storage piles.	BAAQMD cond # 7252, part 2 & 4	C	Water spray system		NONE TO REPORT		
Wet Surface Condition	BAAQMD cond # 7252, part 4	Completely "surface-wet"	BAAQMD cond # 7252, part 6	P/D	Log/ Record keeping		NONE TO REPORT		
Throughput	BAAQMD cond # 7252, part 5	Stockpiles product not to exceed 1.5 million tons/year	BAAQMD cond # 7252, part 6	P/D	Record keeping		NONE TO REPORT		

Note: (M#) means 'EPA Test Method #'.



**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 48 of 70**

<b>Table - DD</b>									
<b>S-301 RAIL LOADOUT SYSTEM ABATED BY A-301 RAIL LOADOUT DUST COLLECTOR (7-DC-9)</b>									
Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 7837, part 4 BAAQMD cond # 20751, part 3b	P/Q	Pressure drop monitoring		NONE TO REPORT		
Opacity	40 CFR Subpart LLL §63.1348	10%	§63.1350(a) (4)	P/Monthly, semiannually, annually, as appropriate	Visual inspection (M22)		NONE TO REPORT		
			§63.1349(c)	P/every 5 years	Periodic source test (M9)		NONE TO REPORT		NESHAP Test report Dec 2007
Opacity	BAAQMD cond # 7837, part 2	Ringelmann 0.5	BAAQMD cond # 7837, part 4 BAAQMD cond # 20751, part 3b	P/Q	Pressure drop monitoring		NONE TO REPORT		
PM	BAAQMD 6-310	0.15 gr/dscf	BAAQMD cond # 7837, part 4	P/Q	Pressure drop monitoring		NONE TO REPORT		
Process weight limitation	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr, where P is process weight, ton/hr		N			NONE TO REPORT		
PM10	BAAQMD cond # 7837 part 5	0.01 gr/dscf	BAAQMD cond # 7837, part 4 BAAQMD cond # 20751, part 3b	P/E	Pressure drop monitoring		NONE TO REPORT		

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 49 of 70**

<b>Table - DD</b>									
<b>S-301 RAIL LOADOUT SYSTEM ABATED BY A-301 RAIL LOADOUT DUST COLLECTOR (7-DC-9)</b>									
<b>Type of Limit</b>	<b>Emission Limit Citation</b>	<b>Emission Limit</b>	<b>Monitoring Requirement Citation</b>	<b>Monitoring Frequency (P/C/N)</b>	<b>Monitoring Type</b>	<b>Affected Source</b>	<b>Period of Excess (Date and Time)</b>	<b>Actual Excess</b>	<b>Comments (causes, corrective actions, etc.)</b>
Throughput	BAAQMD cond # 7837, part 1	Cement at source not to exceed 312,000 tons/year	BAAQMD cond # 7837, part 7	P/D	Log/ Record keeping		NONE TO REPORT		
Record keeping	BAAQMD cond # 7837, part 6	2,080 hours of operation/year	BAAQMD cond # 7837, part 7	P/D	Record keeping		NONE TO REPORT		

Note: (M#) means EPA Test Method #.

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 50 of 70**

<b>Table - EE</b>									
<b>S-340 COARSE ROCK WITHDRAWAL SYSTEM ABATED BY A-340 BAGHOUSE (8-DC-50),</b>									
<b>S-341 SCREENS ABATED BY A-341 BAGHOUSE (8-DC-51),</b>									
<b>S-343 CRUSHED ROCK CONVEYORS ABATED BY A-341 BAGHOUSE (8-DC-51),</b>									
<b>S-390 CONVEYOR ABATED BY A-390 BAGHOUSE (8-DC-30)</b>									
<b>Type of Limit</b>	<b>Emission Limit Citation</b>	<b>Emission Limit</b>	<b>Monitoring Requirement Citation</b>	<b>Monitoring Frequency (P/C/N)</b>	<b>Monitoring Type</b>	<b>Affected Source</b>	<b>Period of Excess (Date and Time)</b>	<b>Actual Excess</b>	<b>Comments (causes, corrective actions, etc.)</b>
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 7247, part 2b BAAQMD cond # 20751, part 3b	P/Q	Pressure drop monitoring		NONE TO REPORT		
Opacity	40 CFR Subpart 000 60.672 (b)	10% opacity	40 CFR Subpart 000 §60.674	P/Q	Pressure Drop monitoring		NONE TO REPORT		
PM	40 CFR Subpart 000 60.672 (a) (1)	0.022 grains/dscf	40 CFR Subpart 000 §60.675	P/E	(M5) or (M17)		N/A for this reporting period		
Opacity	BAAQMD cond # 7247, part 1	Ringelmann 0.5	BAAQMD cond # 7247, part 2b BAAQMD cond # 20751, part 3b	P/Q	Pressure drop monitoring		NONE TO REPORT		
PM	BAAQMD 6-310	0.15 gr/dscf	BAAQMD cond # 7247, part 2b BAAQMD cond # 20751, part 3b	P/Q	Pressure drop monitoring		NONE TO REPORT		
FP	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr, where P is process weight, ton/hr		N			NONE TO REPORT		
PM10	BAAQMD cond # 7247 part 3	0.0013 gr/dscf	BAAQMD cond # 7247, part 2	P/E	Pressure drop monitoring		NONE TO REPORT		

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 51 of 70**

**Table - EE**  
**S-340 COARSE ROCK WITHDRAWAL SYSTEM ABATED BY A-340 BAGHOUSE (8-DC-50),**  
**S-341 SCREENS ABATED BY A-341 BAGHOUSE (8-DC-51),**  
**S-343 CRUSHED ROCK CONVEYORS ABATED BY A-341 BAGHOUSE (8-DC-51),**  
**S-390 CONVEYOR ABATED BY A-390 BAGHOUSE (8-DC-30)**

Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Throughput	BAAQMD cond # 7247, part 5	Total of overburden coarse rock processed 1.5 million tons/year	BAAQMD cond # 7247, parts 8 & 9	P/D	Record keeping		NONE TO REPORT		
Log record keeping	BAAQMD cond # 7247, part 6	Total of combined overburden coarse rock, sub-base rock and class 2 rock processed 2.5 million tons/year	BAAQMD cond # 7247, parts 8 & 9	P/D	Log/ Record keeping		NONE TO REPORT		
Hours of Operation	BAAQMD cond # 7247, part 7	Total hours of operation 5.660/year	BAAQMD cond # 7247, part 8 & 9	P/D	Log/ Record keeping		NONE TO REPORT		

Note: (M#) means 'EPA Test Method #'.

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 52 of 70**

**Table - FF**  
**S-342 ROCK CRUSHERS ABATED BY A-342 BAGHOUSE (8-DC-52)**

Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 7246, part 3 BAAQMD cond # 20752, part 1	C	Triboflow leak detector		NONE TO REPORT		
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 20752, part 2(D)	P/D	Visual inspection (M22)		NONE TO REPORT		
Opacity	40 CFR Subpart OOO 60.672 (b)	10% opacity	40 CFR Subpart OOO §60.674	P/Q	Pressure drop monitoring		NONE TO REPORT		
PM	40 CFR Subpart OOO 60.672 (a) (1)	0.022 grains/dscf	N/A	N	N		NONE TO REPORT		
Opacity	BAAQMD cond # 7246, part 1	Ringelmann 0.5	BAAQMD cond # 7246, part 3 BAAQMD cond # 20752, part 1	C	Triboflow leak detector		NONE TO REPORT		
PM	BAAQMD 6-310	0.15 gr/dscf	BAAQMD cond # 7246, part 3 BAAQMD cond # 20752, part 1	C	Triboflow leak detector		NONE TO REPORT		
FP	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr, where P is process weight, ton/hr		N			NONE TO REPORT		

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 53 of 70**

**Table - FF**  
**S-342 ROCK CRUSHERS ABATED BY A-342 BAGHOUSE (8-DC-52)**

Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
PM10	BAAQMD cond # 7246 part 2	0.0013 gr/dscf	BAAQMD cond # 7246, part 3 BAAQMD cond # 20752, part 1	C	Triboflow leak detector		NONE TO REPORT		
Throughput	BAAQMD cond # 7246, part 5	Overburden coarse rock processed 1.5 million tons/year	BAAQMD cond # 7246, part 9	P/D	Log/ Record keeping		NONE TO REPORT		
Log record keeping	BAAQMD cond # 7246, part 6	Overburden coarse rock, Aggregate sub-base and Class 2 base rock processed 2.5 million tons/year	BAAQMD cond # 7246, part 9	P/D	Log/ Record keeping		NONE TO REPORT		
Hours of Operation	BAAQMD cond # 7246, part 7	Total hours of operation 5,660/year	BAAQMD cond # 7246, part 9	P/D	Log/ Record keeping		NONE TO REPORT		

Note: (M#) means EPA Test Method #.

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 54 of 70**

**Table - GG**  
**S-344 ROCK PLANT WET SCREEN FEED CONVEYOR ABATED BY A-350 WATER SPRAY SYSTEM**

Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 7248, part 5	P/D	Log/Record keeping		NONE TO REPORT		
Opacity	40 CFR Subpart OOO 60.672 (b)	10% opacity	N/A	N	N		NONE TO REPORT		
PM	40 CFR Subpart OOO 60.672 (a) (1)	0.022 grains/dscf	N/A	N	N		NONE TO REPORT		
Opacity	BAAQMD cond # 7248, part 1	Ringelmann 0.5	BAAQMD cond # 7248, part 5	P/D	Log/Record keeping		NONE TO REPORT		
PM	BAAQMD 6-310	0.15 gr/dscf	BAAQMD cond # 7248, part 5	P/D	Log/Record keeping		NONE TO REPORT		
FP	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr, where P is process weight, ton/hr		N			NONE TO REPORT		
Wet Surface Condition	BAAQMD cond # 7248, part 3	Completely "surface-wet"	BAAQMD cond # 7248, part 5	P/D	Log/ Record keeping		NONE TO REPORT		
Throughput	BAAQMD cond # 7248, part 4	Rock processed not to exceed 1.5 million tons/year	BAAQMD cond # 7248, part 5	P/D	Log/ Record keeping		NONE TO REPORT		

Note: (M#) means 'EPA Test Method #'.

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 55 of 70**

<b>Table - HH</b>									
<b>S-350 ROCK PLANT WET SCREEN AND CONVEYING ABATED BY A-350 WATER SPRAY SYSTEM</b>									
Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 7249, part 5	P/D	Log/Record Keeping		NONE TO REPORT		
Opacity	40 CFR Subpart 000 60.672 (b)	10% opacity	N/A	N	N		NONE TO REPORT		
PM	40 CFR Subpart 000 60.672 (a) (1)	0.022 grains/dscf	N/A	N	N		NONE TO REPORT		
Opacity	BAAQMD cond # 7249, part 1	Ringelmann 0.5	BAAQMD cond # 7249, part 5	P/D	Log/Record keeping		NONE TO REPORT		
PM	BAAQMD 6-310	0.15 gr/dscf	BAAQMD cond # 7249, part 5	P/D	Log/Record keeping		NONE TO REPORT		
FP	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr, where P is process weight, ton/hr		N			NONE TO REPORT		
Wet Surface Condition	BAAQMD cond # 7249, parts 3 & 4	Completely "surface-wet"	BAAQMD cond # 7249, part 5	P/D	Log/ Record keeping		NONE TO REPORT		

Note: (M#) means 'EPA Test Method #'.



**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 56 of 70**

<b>Table - II</b>									
<b>S-360 ROCKPLANT WET AGGREGATE LOADOUT SYSTEM ABATED BY A-360 WATER SPRAY SYSTEM</b>									
Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 7250, part 5	P/D	Log/Record keeping		NONE TO REPORT		
Opacity	40 CFR Subpart 000 60.672 (b)	10% opacity	N/A	N	N		NONE TO REPORT		
PM	40 CFR Subpart 000 60.672 (a) (1)	0.022 grains/dscf	N/A	N	N		NONE TO REPORT		
Opacity	BAAQMD cond # 7250, part 1	Ringelmann 0.5	BAAQMD cond # 7250, part 5	P/D	Log/Record keeping		NONE TO REPORT		
PM	BAAQMD 6-310	0.15 gr/dscf	BAAQMD cond # 7250, part 5	P/D	Log/Record keeping		NONE TO REPORT		
FP	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr, where P is process weight, ton/hr		N			NONE TO REPORT		
Wet Surface Condition	BAAQMD cond # 7250, parts 3 & 4	Completely "surface-wet"	BAAQMD cond # 7250, part 5	P/D	Log/ Record keeping		NONE TO REPORT		

Note: (M#) means 'EPA Test Method #'.

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 57 of 70**

<b>Table - JJ</b>									
<b>S-370 AGGREGATE ADDITIVE TRANSFER SYSTEM WITH SILO ABATED BY A-370 WATER SPRAY, S-380 SAND TRANSFER HOPPER, S-381 SAND STORAGE PILE, S-382 WATER CLARIFIER FINES SYSTEM</b>									
<b>S-370, S-380, S-381, AND S-382 ALSO ABATED BY HAUL ROAD SPRINKLER SYSTEM</b>									
Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 7251, part 5	P/D	Log/Record keeping		NONE TO REPORT		
Opacity	40 CFR Subpart 000 60.672 (b)	10% opacity	N/A	N	N		NONE TO REPORT		
PM	40 CFR Subpart 000 60.672 (a) (1)	0.022 grains/dscf	N/A	N	N		NONE TO REPORT		
Opacity	BAAQMD cond # 7251, part 1	Ringelmann 0.5	BAAQMD cond # 7251, part 5	P/D	Log/Record keeping		NONE TO REPORT		
PM	BAAQMD 6-310	0.15 gr/dscf	BAAQMD cond # 7251, part 5	P/D	Log/Record keeping		NONE TO REPORT		
FP	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr, where P is process weight, ton/hr		N			NONE TO REPORT		
Wet Surface Condition	BAAQMD cond # 7251, parts 3 & 4	Completely "surface-wet"	BAAQMD cond # 7251, part 5	P/D	Log/ Record keeping		NONE TO REPORT		

Note: (M#) means 'EPA Test Method #'.

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 58 of 70**

<b>Table - KK</b> <b>S-383 ROCK PLANT 2 CONVEYORS ABATED BY A-384 BAGHOUSE (8-DC-31),</b> <b>S-384 ROCK PLANT 2 SCREENS ABATED BY A-384 BAGHOUSE (8-DC-31)</b>									
Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond. # 7246 (1)	P/Q	Visual inspection (M22)		NONE TO REPORT		
PM	BAAQMD 6-310	0.15 gr/dscf		N			NONE TO REPORT		
FP	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr, where P is process weight, ton/hr		N			NONE TO REPORT		

Note: (M#) means 'EPA Test Method #'.

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 59 of 70**

**Table - LL**  
**S-412 FINISH MILL ADDITIVE BIN (6-GM-3) ABATED BY A-218 DUST COLLECTOR (6-DC-19)**

Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 13900, parts 1 & 4 BAAQMD cond # 20752, part 1	C	Triboflow leak detector		NONE TO REPORT		
Opacity	40 CFR Subpart LLL §63.1347	10%	§63.1350(e) BAAQMD cond # 20752, part 2(D)	P/D	Visual inspection (M22)		NONE TO REPORT		
			§63.1349(c)	P/every 5 years	Periodic source test (M9)		NONE TO REPORT		NESHAP Test report Dec 2007
Opacity	BAAQMD cond # 13900, part 2	Ringelmann 0.5	BAAQMD cond # 13900, parts 1 & 4	C	Triboflow leak detector		NONE TO REPORT		
PM	BAAQMD 6-310	0.15 gr/dscf	BAAQMD cond # 13900, parts 1 & 4	C	Triboflow leak detector		NONE TO REPORT		
FP	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr, where P is process weight. ton/hr		N			NONE TO REPORT		
PM10	BAAQMD cond # 13900, part 3	0.006 gr/dscf	BAAQMD cond # 13900, part 4	P/E	Triboflow leak detector		NONE TO REPORT		

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 60 of 70**

**Table - LL**  
**S-412 FINISH MILL ADDITIVE BIN (6-GM-3) ABATED BY A-218 DUST COLLECTOR (6-DC-19)**

Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Throughput	BAAQMD cond # 13900, part 5	Clinker production not to exceed 1.6 million tons/year	BAAQMD cond # 13900, part 6	P/D	Log/ Record keeping		NONE TO REPORT		

Note: (M#) means EPA Test Method #.

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 61 of 70**

<b>Table - MM</b>									
<b>S-414 KILN DUST ADDITIVE BIN (6-SS-13) ABATED BY A-414 DUST COLLECTOR (6-DC-25)</b>									
Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 13982, part 2 BAAQMD cond # 20751, part 3b	P/Q	Pressure drop manometer		NONE TO REPORT		
Opacity	40 CFR Subpart LLL §63.1348	10%	§63.1350(a)(4)	P/Monthly, semiannually, annually, as appropriate	Visual inspection (M22)		NONE TO REPORT		
			§63.1349(c)	P/every 5 years	Periodic source test (M9)		NONE TO REPORT		NESHAP Test report Dec 2007
Opacity	BAAQMD cond # 13982, part 1	Ringelmann 0.5	BAAQMD cond # 13982, part 2 BAAQMD cond # 20751, part 3b	P/Q	Pressure drop manometer		NONE TO REPORT		
PM	BAAQMD 6-310	0.15 gr/dscf	BAAQMD cond # 13982, part 2 BAAQMD cond # 20751, part 3b	P/Q	Pressure drop manometer		NONE TO REPORT		
Process weight limitation	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr, where P is process weight, ton/hr		N			NONE TO REPORT		

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 62 of 70**

<b>Table - MM</b> <b>S-414 KILN DUST ADDITIVE BIN (6-SS-13) ABATED BY A-414 DUST COLLECTOR (6-DC-25)</b>									
Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
PM10	BAAQMD cond # 13982, part 5	0.01 gr/dscf	BAAQMD cond # 13982, part 2 BAAQMD cond # 20751, part 3b	P/Q	Pressure drop manometer		NONE TO REPORT		
Throughput	BAAQMD cond # 13982, part 4	Cement kiln dust shall not exceed 24,000 tons/year	BAAQMD cond # 13982, part 5	P/Q	Record keeping		NONE TO REPORT		

Note: (M#) means 'EPA Test Method #'.

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 63 of 70**

<b>Table - NN</b>									
<b>S-415 FINISH MILL BUILDING CONVEYOR (6-BC-23) ABATED BY A-415 DUST COLLECTOR (6-DC-26)</b>									
Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Opacity	BAAQMD 6-301	Ringelmann 1.0		P/Q	Pressure drop manometer		NONE TO REPORT		
Opacity	40 CFR Subpart LLL §63.1348	10%	§63.1350(a)(4)	P/Monthly, semiannually, annually, as appropriate	Visual inspection (M22)		NONE TO REPORT		
			§63.1349(c)	P/every 5 years	Periodic source test (M9)		NONE TO REPORT		NESHAP Test report Dec 2007
PM	BAAQMD 6-310	0.15 gr/dscf		P/Q	Pressure drop manometer		NONE TO REPORT		
Process weight limitation	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr, where P is process weight, ton/hr		N			NONE TO REPORT		
PM10	BAAQMD cond # 21345, part 3	0.006 gr/dscf	BAAQMD cond # 21345, part 3	P/Q	Pressure drop manometer		NONE TO REPORT		
Throughput	BAAQMD cond # 21345, part 1	Shall not exceed 9,900 tons during any 12 month consecutive period	BAAQMD cond # 21345, part 1	P/Q	Record keeping		NONE TO REPORT		
Hours of operation	BAAQMD cond # 21345, part 4	Shall not exceed 9,900 tons during any 12 month consecutive period	BAAQMD cond # 21345, part 4	P/Q	Record keeping		NONE TO REPORT		



**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 64 of 70**

**Table - OO**  
**S-444 EMERGENCY CLINKER DIVERSION CONVEYOR (5-DDC-1) ABATED BY A-444 WATER SPRAY**

Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 23416, part 1	N	Visual inspection (M22)	S-444	Feb 15, 2012 Approx 1:00 pm	Approx. 15 min	NOV # A51569 issued on March 15, 2012
Opacity	40 CFR Subpart LLL §63.1348	10%	§63.1350(a)(4)	P/Monthly, semiannually, annually, as appropriate	Visual inspection (M22)		<b>NONE TO REPORT</b>		
			§63.1349(c)	P/every 5 years	Periodic source test (M9)		<b>NONE TO REPORT</b>		<b>NESHAP Test report Dec 2007</b>
Opacity	BAAQMD cond # 23416, part 1	Ringelmann 1.0	BAAQMD cond # 23416, part 1	N	Visual inspection (M22)	S-444	Feb 15, 2012 Approx 1:00 pm	Approx. 15 min	NOV # A51569 issued on March 15, 2012
Process weight limitation	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr, where P is process weight, ton/hr		N			<b>NONE TO REPORT</b>		
Throughput	BAAQMD cond # 23416, part 3	Shall not exceed 75,000 tons during any rolling 365 consecutive day period	BAAQMD cond # 23416, part 3	P/Q	Record keeping		<b>NONE TO REPORT</b>		

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 65 of 70**

<b>Table – PP</b> <b>S-501 EMERGENCY DIESEL GENERATOR</b> <b>S-502 EMERGENCY DIESEL GENERATOR</b>									
Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Opacity	BAAQMD 6-303	Ringelmann 2.0 for > 3 minutes in any hour or equivalent Opacity		N			NONE TO REPORT		
PM	BAAQMD 6-310	0.15 gr/dscf		N			NONE TO REPORT		
Sulfur content limit	BAAQMD 9-1-304	Sulfur content of liquid fuel <u>not to exceed</u> 0.5% by weight	BAAQMD cond # 18855, part I	P/E	Fuel Certification		NONE TO REPORT		
Sulfur content limit	BAAQMD cond #18855, part I	Sulfur content of liquid fuel <u>not to exceed</u> 0.05% by weight	BAAQMD cond # 18855, part I	P/E	Fuel Certification		NONE TO REPORT		

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 66 of 70**

<b>Table - QQ</b>									
<b>S-503 DIESEL PORTABLE COMPRESSOR</b>									
<b>S-504 DIESEL PORTABLE COMPRESSOR</b>									
<b>S-505 DIESEL PORTABLE PUMP</b>									
<b>Type of Limit</b>	<b>Emission Limit Citation</b>	<b>Emission Limit</b>	<b>Monitoring Requirement Citation</b>	<b>Monitoring Frequency (P/C/N)</b>	<b>Monitoring Type</b>	<b>Affected Source</b>	<b>Period of Excess (Date and Time)</b>	<b>Actual Excess</b>	<b>Comments (causes, corrective actions, etc.)</b>
Hours	“Portable Diesel Engine ATCM”	80 hours per year	Section 93116.2(a)(22)	P/Annual	Hours log		NONE TO REPORT		
Opacity	BAAQMD 6-1	Ringelmann 2.0 for > 3 minutes in any hour or equivalent Opacity		N			NONE TO REPORT		
Replace	“Portable Diesel Engine ATCM”	Replace engine w/in 2 years of Tier 4 availability	Section 93116(b)(1)(B)	N			NONE TO REPORT		
Operate	“Portable Diesel Engine ATCM”	Op Hour Totalizing meter	Section 93116.4(c)(2)(A)	N			NONE TO REPORT		
Records	BAAQMD 2 - 6 - 501	Hours of operation		P/M	Hours / fuel usage log, nature of activity		NONE TO REPORT		
	“Portable Diesel Engine ATCM”		Section 93116.4(c)(2)(A)						

Note: (M#) means ‘EPA Test Method #’.

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 67 of 70**

**Table – RR**  
**S-600 LIMESTONE QUARRY OPERATION**

Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Nuisance	BAAQMD 1-301	Emissions	BAAQMD Cond. #21025(1)	N			NONE TO REPORT		
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD Cond. #21025(2)	N			NONE TO REPORT		
Explosives Usage	BAAQMD Cond. #21025(3)	80 hours per year	BAAQMD Cond. #21025(3)	P/Monthly	Recordkeeping		NONE TO REPORT		

Note: (M#) means EPA Test Method #.

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 68 of 70**

**Table – SS**  
**S-601 (9-DH-1) LIMESTONE QUARRY HOPPER ABATED BY A4501 WATER SPRAY SYSTEM**

Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 23896, part 2	N			NONE TO REPORT		
Opacity	40 CFR Subpart 000 §60.672 (b)	10% opacity	N/A	N	N		NONE TO REPORT		
PM	40 CFR Subpart 000 §60.672 (a) (1)	0.022 grains/dscf	N/A	N	N		NONE TO REPORT		
PM	BAAQMD 6-310	0.15 gr/dscf		N			NONE TO REPORT		
Process weight limitation	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr, where P is process weight, ton/hr		N			NONE TO REPORT		

Note: (M#) means 'EPA Test Method #'.

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 69 of 70**

<b>Table - TT</b>									
<b>S-606 STORAGE PILES AREA #1 ABATED BY A-606 WATER SPRAY SYSTEM</b>									
<b>S-607 STORAGE PILES AREA #2 ABATED BY A-607 WATER SPRAY SYSTEM</b>									
Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Opacity	BAAQMD 6-301	Ringelmann 1.0	BAAQMD cond # 24274, part 2	C	Water spray system		NONE TO REPORT		
Opacity	BAAQMD cond # 24274, part 2	Ringelmann 0.5	BAAQMD cond # 24274, part 2	P/D	Log/Record keeping		NONE TO REPORT		
PM	BAAQMD 6-310	0.15 gr/dscf	BAAQMD cond # 7252, part 6	P/D	Log/Record keeping		NONE TO REPORT		
FP	BAAQMD 6-311	4.10P <sup>0.67</sup> lb/hr, where P is process weight, ton/hr		N			NONE TO REPORT		
Abate with Water	BAAQMD cond # 24274, part 3	Shall abate storage piles as necessary w/ A-606, A-607, respectively, to maintain Compliance w/ part 2	BAAQMD cond # 24274, part 3	P/D	Water spray system		NONE TO REPORT		

**Lehigh Southwest Cement Company – Permanente Plant**  
**Major Facility Review Permit – BAAQMD Facility ID # A0017**  
**Report of Required Monitoring for Period November 1, 2011 through April 17, 2012**  
**Report Date May 16, 2012**  
**Page 70 of 70**

<b>Table - TT</b> <b>S-606 STORAGE PILES AREA #1 ABATED BY A-606 WATER SPRAY SYSTEM</b> <b>S-607 STORAGE PILES AREA #2 ABATED BY A-607 WATER SPRAY SYSTEM</b>									
Type of Limit	Emission Limit Citation	Emission Limit	Monitoring Requirement Citation	Monitoring Frequency (P/C/N)	Monitoring Type	Affected Source	Period of Excess (Date and Time)	Actual Excess	Comments (causes, corrective actions, etc.)
Throughput	BAAQMD cond # 24274, part 1	Stockpiles product any 12- consecutive month period : S-606 in tpy: Coal → 198,400 Coke → 171,034 Bauxite → 60,000 Iron Ore → 50,000 S-607 in tpy: 1" agg → 20,000 1/4" agg → 200,000 Slag → 20,000	BAAQMD cond # 24274, part 4	P/M	Record keeping		<b>NONE TO REPORT</b>		

Note: (M#) means 'EPA Test Method #'.